BHRUHAT BANGALORE MAHANAGARA PALIKE

EXTENTION OF TIME PROPOSAL

1	Name Of Work	Improvements to Roads and Drains Laxmi Narayana Temple area Amruthahalli in Ward No 07, Kodigehalli Sub Division
2	Amount of Work Portion	44,08,538-
3	Estimate cost	45.00 Lakhs
4	Name Of Contractor	Sri.Ninganagowda.V.Patil
5	Agreement No.	251/2015-16
6	No. and date Under which the work order has been issued	BBMP/EE/BTP/E-PMT/251/2015-16, Date: 26.02.2016
7	Time limit originally fixed for completion	90 Days
8	Date of application by the contractor for granting extension of time	Attached
9	Date of receipt of application in the sub-division office	Attached
10	Extension granted if any	—
	1. Form	—
	2. Form	—
11	Work Carried out by the contractor during the original period stipulated in contract	60%
12	Work carried out during the first period of extension	40%
13	Work carried out during 2nd extension	-
14	Time now applied for	-
15	Date of recommending time limit applied for	300 days
16	Wheather the original application of contractor is enclosed	Attached
17	Balance work remaining to be done	—

18	Probable time required for completion of remaining work	-
19	Cost of work charged establishment charge on the work after the expiry of original period	-
20	Wheather the notice as per clause has been issued	Yes.
21	Remarks of the AEE and the daily rate of penalty proposed	Rs. 5 per day:
22	Remarks of the EE with the daily rate of penalty proposed	

N.D.

Assistant Engineer

Asst. Executive Engineer
Kodigehalli Sub Division

Executive Engineer
Byatarayanapura Division,

Chief Engineer
Yelahanka Zone